



Darryl Johnson <djohnson@tetoncountyidaho.gov>

TMCI BUILD Project Component(s) Status Update

1 message

Bill Jones, PE <bjones@jorgeng.com>

Wed, Aug 7, 2024 at 9:15 AM

To: Bob Hammond <bob.hammond@wyo.gov>, Jared Smith <jaredasmith@msn.com>, Darryl Johnson <djohnson@co.teton.id.us>, Mark Layton <mark.layton@itd.idaho.gov>, "Abigail S. Moore" <amoore@tetoncountywy.gov>, "hank.doering" <hank.doering@wyo.gov>, Doug Self <dself@driggsidaho.org>, Mary Kate Buckley <marykate.buckley@jacksonhole.com>, Brian Schilling <bschilling@tetoncountywy.gov>, Karen Hiatt <karen.hiatt@itd.idaho.gov>, "Applebee, Lisa (FHWA)" <lisa.applebee@dot.gov>, Drew Meppen <drew.meppen@itd.idaho.gov>, "Stinchcomb, Peter" <peter.stinchcomb@wyo.gov>, "Bill.Schreiber" <Bill.Schreiber@jacksonhole.com>, "sara.ellis" <sara.ellis@wyo.gov>, "Bill Jones, PE" <bjones@jorgeng.com>, "Reed Armijo, PE" <rarmijo@jorgeng.com>, Bruce Abel <babel@jacksonwy.gov>, Amy Ramage <aramage@tetoncountywy.gov>, Johnny Ziem <jziem@jacksonwy.gov>, "timyoung@adventuredesign.org" <timyoung@adventuredesign.org>, Charlotte Frei <cfrei@tetoncountywy.gov>, Tyler Sinclair <tsinclair@jacksonwy.gov>, Curtis Calderwood <Curtis.Calderwood@itd.idaho.gov>, Heather Overholser <hoverholser@tetoncountywy.gov>
Cc: "Jaclyn Knori, PE" <jknori@jorgeng.com>, Kevin Meagher <kmeagher@jorgeng.com>, "Aaron Japel, PE" <ajapel@jorgeng.com>, Jen Zung <jen.zung@harmonydesigninc.com>, "Ryan Hughes, EI" <rhughes@jorgeng.com>

Good Morning,

There has been quite a bit of positive momentum and activities taking place these last few months and I wanted to get out a brief update of the status of the BUILD project components. If you had any questions, please let me know...Thanks

Component 1: Stilson Transit Center

- 100% Plans and specifications are complete
- Dick Anderson Construction is Preparing to advertise for subconsultant services. Advertisements will run through August 28
 - GMP package for client review is anticipated in September/October and prepare for JIM presentation in November 2024
- Construction anticipated by Spring 2025
- Jackson Hole Public Art has selected an artist for inclusion of artwork at the site (Separate activity from BUILD)

Component 2: Transit Signal Prioritization (TSP)

- Agreement between WYDOT and START has been generated and WYDOT Attorney General draft document is under review by START
- Design plans for each intersection are concurrently under development
- Anticipated calendar year 2025 installation

Component 3: Commuter Buses (2) - COMPLETE

- Delivered in October 2023

Component 4: "Electric" Buses (2)

- The FTA determined that hybrid buses meet the intent of an "electric" description
- START is preparing to solicit quotes

- Currently anticipating a late 2025 delivery and this date will be adjusted if needed

Component 5: Wilson Active Transportation

- 90% plans production continues
- Continued coordination on access points / driveways, etc. continue as needed
- The project requires temporary construction easements (TCE) to blend/ grade in the improvements and allow for working platforms
- Just compensation offer packages are being developed for delivery to property owners for the use of the TCE's
- Construction anticipated to start in Spring 2025 and complete in late 2025

Component 6: Wilson to Stilson Pathway - COMPLETE

- Construction Complete

Component 7: Teton Pass Trail

- Design plan development continues
- Exploring the use of existing "on-site" fill material with WYDOT that may be available for use
- Easements will be required and coordination between WYDOT, FTA, FHWA, and USFS will be undertaken once the final mapping of required easements are finalized
- Construction is anticipated to begin in Spring 2025 and be completed by late 2026

Component 8: Driggs Downtown Transit Center

- Design plan development continues for bid / procurement in late 2024
- Construction planned for calendar year 2025

Component 9: Driggs 5th Street Park and Ride

- Design plan development self-performed by City of Driggs
- Construction planned for calendar year 2026

Component 10: Driggs Pathway to the Airport - COMPLETE

- Construction complete

Component 11: Old Jackson Highway Advisory Shoulders

- Bids received and construction to be completed by September 2024

Component 12: SH 33 @ Baseline Road (ITD)

- Construction ongoing – completion anticipated by end of 2024

Component 13: SH 33 Passing Lane (ITD)

- Construction ongoing – completion anticipated by end of 2024



Bill Jones, PE
Consultant to Jorgensen

58 S. Tyler Ave. | PO Box 1519 | Pinedale, WY 82941

D: 813.390.2041

M: 813.390.2041

bjones@jorgeng.com

Jackson, WY • Pinedale, WY
Kemmerer, WY