

CHANGE ORDER NO. 2

Owner:	Teton County	Owner's Project No.:	2105
Engineer:		Engineer's Project No.:	
Contractor:	Action Excavation	Contractor's Project No.:	
Project:	W4000N Reconstruction		
Contract Name:			
Date Issued:	12/23/2024	Effective Date of Change Order:	12/23/2024

The Contract is modified as follows upon execution of this Change Order:

Description:

- Line Item 4; Excavation quantity DECREASED by 3,060 CY -\$107,100**
- Line Item 5: Seedbed Preparation quantity increase by 1.5 Acres +\$11,250**
- Line Item 6: Seeding Class G quantity increase by 1.5 Acres +\$8,700**
- Line Item 10: Type A Pit Run quantity increase by 6,270 CY +\$203,796**
- Stormwater Prevention Plan time extension +\$9,600**

Attachments:

N/A

Change in Contract Price	Change in Contract Times
Original Contract Price: \$ <u>1,448,973.80</u>	Original Contract Times: Substantial Completion: <u>11/1/2024</u> Ready for final Payment: <u>12/1/2024</u>
Increase from previously approved Change Order No. 1: \$ <u>128,700</u>	[Increase] [Decrease] from previously approved Change Orders No.1 to No. [Number of previous Change Order] : Substantial Completion: <u>N/A</u> Ready for final payment: <u> </u>
Contract Price prior to this Change Order: \$ <u>1,577,673.80</u>	Contract Times prior to this Change Order: Substantial Completion: <u>N/A</u> Ready for final payment: <u> </u>
Increase this Change Order: \$ <u>126,246</u>	Increase this Change Order: Substantial Completion: <u>8/31/2025</u> Ready for final payment: <u>9/30/2025</u>
Contract Price incorporating this Change Order: \$ <u>1,703,919.80</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>8/31/2025</u> Ready for final payment: <u>9/30/2025</u>

Recommended by Engineer (if required)

Authorized by Owner

By: _____
Title: _____
Date: _____
